

Erosion Control Plan(s) Checklist

	Comments
Existing and proposed drainage area map	
Existing and Proposed 1' or 2' contours with flow arrows	
Existing and proposed on site or near-site inlets and outfalls	
Locations of proposed stormwater controls or BMPs (for each phase of construction). See BMP section in SWPPP guidance.	
Limits of soil disturbance	
Location of material storage, staging areas, support activities, and borrow areas	
Location of on-site or near site wetland, surface waters, and mapped floodplains	
Location of concentrated stormwater discharges to water bodies or stormwater systems (include names of any receiving water bodies)	
Location of all buffers, areas to be preserved , and trees to be protected	
Location of temporary and permanent stabilization practices	
Location of all construction site entrances and exits	
Details and notes for each stormwater control including installation and maintenance guidance (Plans must indicate that sediment must be removed from controls when design capacity is reduced by 50% or when deemed necessary by the City)	